

# **18**.

# STAFF REPORT INFORMATION ONLY

# Capital Budget Monitoring Report - September 30, 2015

Date:	November 23, 2015
To:	Toronto Public Library Board
From:	City Librarian

#### **SUMMARY**

The purpose of this report is to provide the Toronto Public Library Board with a summary of the Toronto Public Library's capital expenditures for the nine-month period ending September 30, 2015.

Capital spending during the nine months in 2015 totalled \$11.242 million or 50.5% of the approved gross cash flow of \$22.245 million. Capital expenditures are monitored on an ongoing basis to ensure that spending is within the approved budget.

#### FINANCIAL IMPACT

Based on the \$11.242 million actual spending, the 2015 gross capital budget of \$22.245 million is 50.5% spent as of September 30, 2014.

The Director, Finance and Treasurer has reviewed this financial impact statement and is in agreement with it.

#### **ISSUE BACKGROUND**

Toronto Public Library's 2015 capital budget of \$22.245 million gross is comprised of \$20.193 million approved and \$2.052 million of unspent balances carried forward from 2014.

#### COMMENTS

As of September 30, 2015, TPL has spent \$11.242 million or 50.5% of the 2015 approved cash-flow of \$22.245 million and reflects some delays in capital projects.

Attachment 1 includes a list of all active projects, providing 2015 year-to-date and life-to-date project expenditure status, as well as projected expenditures to the end of the year. The expenditure rate for 2015 is projected to be \$21.276 million or 95.6% by the end of the year.

Most of TPL's capital projects are on track, and the 2015 cash flow will be fully spent by year end, with the following exceptions:

#### Cash flows ahead of schedule:

• The *Albion Library Renovation* project's capital expenditure totalled \$1.350 million or 92.3% of the 2015 approved cash flow of \$1.462 million, and construction is proceeding ahead of schedule. Board approval of a budget adjustment is being requested in a separate report to accelerate cash flow funding of \$1.900 million gross and debt from 2016 into 2015, offset by a deferral of cash flows for the *Wychwood Library Renovation*, *Agincourt Building Element*, and *Multi-Branch State of Good Repair* projects, which are experiencing delays.

#### Cash flows behind schedule:

- Fort York Branch opened in May 2014 and final work is being completed. The *Fort York Library Construction* project's capital expenditure totalled \$0.096 million or 15.3% of the 2015 approved cash flow of \$0.626 million. Solutions to resolve ongoing HVAC issues and acoustic problems are taking longer than anticipated. It is estimated that \$0.326 million or 52.1% of the 2015 approved cash flow will be spent at year-end, requiring an estimated \$0.300 million carry forward.
- The *Wychwood Library Renovation & Expansion* project's capital expenditure totalled \$0.061 million or 14.0% of the 2015 approved cash flow of \$0.435 million. Issues with site plan and heritage approvals will delay the start of construction to 2016. It is estimated that \$0.135 million or 31.0% of the 2015 approved cash flow will be spent by year-end and \$0.300 million gross and debt of the unspent 2015 cash flow budget will be deferred to 2016.
- The *Agincourt Building Elements* project's capital expenditure totalled \$0.045 million or 4.5% of the 2015 approved cash flow of \$1.0 million. A later construction start is due to delays in the design phase. The construction tender is anticipated in the fourth quarter of 2015. It is estimated that \$0.100 million or 10.0% of the 2015 approved cash flow will be spent by year-end. An amount of \$0.800 million gross and debt of the \$0.900 million of unspent 2015 cash flow budget will be deferred to 2016 to offset accelerated cash-flow requirements of the Albion Library project. The remaining \$0.100 million of the unspent cash-flow balance will be carried forward to 2016.
- The *St. Clair/Silverthorn Reconstruction* project's capital expenditure totalled \$0.043 million or 21.3% of the 2015 approved cash flow of \$0.200 million. Public consultation is completed and working drawings are underway. The process required to obtain City approvals will delay the construction start to 2016. It is estimated that \$0.100 million or 50% of the 2015 approved cash flow will be spent by year-end, requiring an estimated \$0.100 million carry forward.
- The North York Central Library Renovation project's capital expenditure totalled \$0.550 million or 53.2% of the 2015 approved cash flow of \$1.035 million. A longer planning and design period due to the complexity of this project will delay the construction start.

It is estimated that \$0.835 million or 80.7% of the 2015 approved cash flow will be spent by year-end, requiring an estimated \$0.200 million carry forward.

- The *Dawes Road Library Construction and Expansion* project's capital expenditure totalled \$0.001 million or 2.3% of the 2015 approved cash flow of \$0.050 million. The project status is dependent on securing funding for additional site costs, which are expected to be resolved with the approvals of the 2016-2025 capital budget and plan. It is estimated that \$0.006 million or 12.0% of the 2015 approved cash flow will be spent by year-end, requiring an estimated \$0.044 million carry forward.
- The *Multi-Branch Minor Renovation Program* project's capital expenditure totalled \$4.068 million or 54.3% of the 2015 approved cash flow of \$7.486 million. There are delays in finalizing the engineering specification requirements to complete the approved design for some renovation projects. It is estimated that \$6.686 million or 89.3% of the 2015 approved cash flow will be spent by year-end, requiring an estimated \$0.800 million carry forward.
- The *Eglinton Square Expansion* project, with a 2015 approved cash flow of \$0.300 million, had no capital spending during the nine months ended September 30, 2015. This project was recently approved by Council. It is estimated that \$0.075 million or 25.0% of the 2015 approved cash flow will be spent by year-end, requiring an estimated \$0.225 million carry forward.

#### In-Year 2015 Budget Adjustments

Financial control policies for the City and the Library allow for cash flows to be advanced and spent on accelerated projects to offset cash-flow deferrals resulting from projects that are experiencing delays, as long as the overall approved debt level is not exceeded in any year.

A separate report, 2015 Capital Budget Adjustments, requests Board approval for these inyear adjustments.

Description	2015	
Description	Gross	Debt
Accelerate Albion cash flow	1.900	1.900
Defer Multi-branch cash flow	(0.800)	(0.800)
Defer Agincourt cash flow	(0.800)	(0.800)
Defer Wychwood cash flow	(0.300)	(0.300)
Net	0	0

2016			
Gross	Debt		
(1.900)	(1.900)		
0.800	0.800		
0.800	0.800		
0.300	0.300		
0	0		

## **CONTACT**

Larry Hughsam; Director, Finance & Treasurer; Tel: 416-397-5946;

E-mail: <a href="mailto:lhughsam@torontopubliclibrary.ca">lhughsam@torontopubliclibrary.ca</a>

### **SIGNATURE**

Vickery Bowles

Vickery Bowles City Librarian

#### **ATTACHMENTS**

Attachment 1: Capital Budget Monitoring Report for the Period Ended September 30, 2015